

RISK ASSESSMENT & CONTROL MEASURES

INSTANT SNAPPY™ WORK STAND

Instant Scaffolds WA
PO Box 129
Burswood WA 6100
Ph: 9472 7600 Fx: (08) 9472 7611

<u>Task Description</u>	<u>Hazard</u>	<u>Class</u> 5	<u>Class</u> 4	<u>Class</u> 3	<u>Control Measures</u>	<u>Class</u> 2	<u>Comments</u>	<u>Responsible</u> <u>Operator/Supervisor</u>
Erection	Unstable Ground			✓	Ensure Instant Snappy is used on firm level surface.	✓	Relevant training induction	Supervisor
	Manual Handling			✓	Ensure correct lifting techniques are used, bend knees not your back	✓	Relevant training	All
	Body Stressing			✓	Ensure fingers are well clear of snap out hinge joint.	✓	Relevant training	All
	Power Lines (electrocution)	✓			Ensure relevant authority has disconnected power or insulated power supply prior to use.	✓	Relevant training	Supervisor
	Collapse			✓	Ensure Instant Snappy braces snap into position and platform is securely located.	✓	Relevant training	All
	Head, Eye Injury, Cuts, Burns etc.		✓		Wear hard hats and all relevant personal protection equipment.	✓	Relevant training and induction	All
Use of Instant Snappy	Electrocution	✓			Earth leakage switch not installed	✓	Relevant site safety induction.	All
		✓			Working to close to power lines	✓	Relevant site safety induction.	All
	Overturning	✓			Ensure correct ingress and egress is through ends of Instant Snappy.	✓	Relevant training	All
		✓			Ensure Platform is placed at correct level. Should be placed no higher than 3rd Rung	✓	Relevant training	All
		✓			Ensure all castors are locked	✓	Relevant training	All
	Collapse	✓			Adhere to SWL (Safe Working Load) of Instant Snappy. Do not overload with materials or personnel.	✓	Relevant training	All
	Personal injury			✓	Ensure helmets and all personal protection equipment are worn at all times.	✓	Relevant induction required	All
	Fall from scaffold	✓			Do not remove any components that could render the Instant Snappy unsafe.	✓	Site specific induction	All
		✓			Handrails to be used where a person can fall more than 1.8m.	✓	Relevant training	Supervisor/All
		✓			Do not move Instant Snappy while person working on it.	✓	Relevant training	All
Dismantle of Instant Snappy	Falling debris	✓			Ensure work platform is clean prior to dismantle	✓	Site specific induction	Supervisor/All
	Overturning		✓		Do not collapse Instant Snappy until platform has been removed.	✓	Site specific induction	Supervisor
	Personal injury			✓	Wear all personal protective equipment.	✓	Site specific induction and training	All
			✓	Ensure all body parts are clear when stowing Instant Snappy	✓	Relevant training	All	

Level of risk & Description:

ⓄCATASTROPHIC, ⓄMAJOR, ⓄMODERATE, ⓄMINOR, ⓄINSIGNIFICANT